

# Brief Status Report on Silpy - works in Sri Ramanuja Sahasrabdi

as on 08-04-2019

## ***Divya Desa Temples :***

In Total, there are 109 Temples in which 108 are Divya Desa Temples and 1 Alwar Temple.

Their status :

- Upto Slab level completed Temples : **81 Temples.**
- 80% level completed Temples : **6 Temples.**
- 50% & Above level completed Temples : **14 Temples.**
- Less than 30% level completed Temples : **05 Temples.**
- Temples which are yet to start : **3 Temples.**

## ***Vimana Gopurams :***

Status of the gopuram works over the Slab Level of all the Temples:

Total **20 Temples** Gopuram Work has been started out of 81 Completed Temples ( Upto slab Level)

- Completed Gopurams : **17 Temples.**
- 70% level completed Gopurams : **3 Temples.**

## ***Main Deities :***

- 25 Temple Idols have been started but the work progress is very poor.
- In which 9 Temple Idols are under progress.
- Our Team is following up for speedy progress and we have deputed our Asst. Sthapathy to Supervise the work, to meet our specifications.

## ***Panchaloha Idols :***

- 9 Sets are under progress.
- Our Team is following up for speedy progress.

## ***Temple Doors :***

- 33 Wooden Doors Shutters have Completed.
- 7 Wooden Doors Shutters are under progress.
- Our Team is following up for speedy progress.

### ***Divya Desa Mandapa Pillars :***

In Total there are 458 Nos. of Mandapa Pillars out of which **367 Pillars** have been Received.

- **322 Pillars** have been Erected.
- **29 Pillars** are under the process of Erection.
- Another **16 Pillars** material (Load) is at our Stockyard.
- We are yet to receive **94 No.s of Pillars**.

### ***Ticket Counter :***

In Total there are 57 Pillars out of which **49 Pillars** are completed

- Work in Progress - **2 Pillars**.
- Yet to start - **6 Pillars**.

In Total there are 17 Windows out of which **14 Windows** are completed.

- **3 Windows** are in progress.

### ***Food court :***

In Total there are 57 Pillars in which

- Above 90% - **5 Pillars**.
- Above 70% - **7 Pillars**.
- Above 50% - **6 Pillars**.
- Above 25% - **11 Pillars**.
- Just Started - **7 Pillars**.
- Yet to start - **21 Pillars**.

In Total there are **17 Windows** in which

- **8 Windows** are above 70% progress.
- **2 Window** is above 25% progress.
- Just Started - **4 Windows**.
- Yet to start - **3 Window**.

**Badravedi : Over-all 90% is completed**

***First Floor :***

- In Total there are 38 Pillars & 28 Windows at Exterior of Badravedi which are Completed.
- And also there are 44 Pillars & 16 Windows at Interior of Badravedi which are Completed.
- The Beam cladding work at Interior part of Badravedi are 40 which are completed

***Second Floor Interior :***

- In Total there are 8 Pillars in which
- 2 Pillars are above 95 % .
- 5 Pillars are above 80% .
- 1 Pillar is above 25% progress Stage.

**U.S.M** Beam Cladding work is still pending.



Srimathe Ramanujaya Namaha  
Sri Ramanuja Sahasrabdi

Complete DD Temples Construction Status as on 05-04-2019

Temple No.s	CV & Upapeetham	Adhithanam	Pada Vargam	Prastharam	Stone Pillars	RCC Slab	Cement Vimana Gopuram
56	Completed	Completed	Completed	Completed	Completed	Completed	Work in Progress
57	Completed	Completed	Work in Progress	✘	Completed	✘	✘
58	Completed	Completed	Completed	Completed	Completed	✘	✘
59	Completed	Completed	Completed	Completed	Completed	✘	✘
60	Completed	Completed	Completed	Completed	Completed	Completed	Work in Progress
61	Completed	Completed	Completed	Completed	Completed	Completed	Completed
62	Completed	Completed	Completed	Completed	Completed	Completed	Completed
63	Completed	Completed	Completed	Completed	Completed	✘	✘
64	✘	✘	✘	✘	Completed	✘	✘
65	Completed	Completed	Completed	Completed	Completed	Completed	Completed
66	Completed	Completed	Completed	Completed	Completed	Completed	Completed
67	Completed	Completed	Completed	Completed	Completed	Completed	Completed
68	Completed	Work in Progress	✘	✘	Completed	✘	✘
69	Completed	Completed	Completed	Completed	Completed	✘	✘
70	Completed	Completed	Completed	Completed	Completed	✘	✘
71	✘	✘	✘	✘	Completed	✘	✘
72	Completed	Completed	Completed	Completed	Completed	Completed	Completed
73	Completed	Completed	Completed	Completed	Completed	Completed	Completed
74	✘	✘	✘	✘	Completed	✘	✘
75	Completed	Completed	Completed	Completed	✘	✘	✘
76	Completed	Completed	Completed	Completed	✘	✘	✘
77	Completed	Completed	Completed	Completed	✘	✘	✘
78	Completed	Completed	Completed	Completed	✘	✘	✘
79	Completed	Completed	Completed	Completed	✘	✘	✘
80	Completed	Completed	Completed	Completed	Completed	✘	✘
81	Completed	Completed	Completed	Completed	Completed	✘	✘
82	Completed	Completed	Completed	Completed	Completed	✘	✘
83	Completed	Completed	Completed	Completed	Completed	Work in Progress	✘
84	Completed	Completed	Completed	Completed	Completed	Work in Progress	✘
85	Completed	Completed	Completed	Completed	Completed	Work in Progress	✘
86	Completed	Completed	Completed	Completed	Completed	Completed	✘
87	Completed	Completed	Completed	Completed	Completed	Completed	✘
88	Completed	Completed	Completed	Completed	Completed	Completed	✘
89	Completed	Completed	Completed	Completed	Completed	Completed	Completed
90	Completed	Completed	Completed	Completed	Completed	Completed	Completed
91	Completed	Completed	Completed	Completed	Completed	Completed	Completed
92	Completed	Completed	Completed	Completed	Completed	Completed	Completed
93	Completed	Completed	Completed	Completed	Completed	Completed	Completed
94	Completed	Completed	✘	✘	Completed	✘	✘
95	Completed	Completed	Completed	Completed	Completed	Completed	✘
96	Completed	Completed	Completed	Completed	Completed	Completed	Completed
97	Completed	Completed	Completed	Completed	Completed	Completed	✘
98	Completed	Completed	✘	✘	Completed	✘	✘
99	Completed	Completed	Completed	Work in Progress	Completed	✘	✘
100	Completed	Completed	Completed	Completed	Completed	✘	✘
101	Completed	Completed	Work in Progress	✘	Completed	✘	✘
102	Completed	Completed	Completed	Completed	Completed	Completed	Completed
103	Completed	Completed	Completed	Completed	Completed	Completed	Work in Progress
104	Completed	Completed	Completed	Completed	Completed	✘	✘
105	Completed	Completed	Completed	Completed	Completed	Work in Progress	✘
106	Completed	Completed	Completed	Completed	Completed	Completed	Completed
107	Completed	Completed	Completed	Completed	Completed	Completed	Completed
108	Completed	Completed	Completed	Completed	Completed	Work in Progress	✘
109	Completed	Completed	Work in Progress	✘	Completed	✘	✘